



**Mobile Modular Management Corporation**  
 1100 State Hwy 559  
 Auburndale FL, 33823-9356  
 (863) 965-3700 Fax: (863) 965-7814  
[www.mobilemodular.com](http://www.mobilemodular.com)

## Return Quotation

Return Quotation #: 40432232  
 Contract: 240020790  
 Date of Quote: 09/28/2018  
 Date Return Requested: 12/17/2018

| Customer & Site Information   |  | Mobile Modular Contact  |
|---|--|---|
| <b>Customer Information:</b><br><b>Monroe County School District</b><br>241 Trumbo Road<br>Key West, FL 33040<br>Contact: Michael Skrodinsky<br>Phone: (305) 293-1400<br>Fax: | <b>Site Information:</b><br><b>Monroe County School District</b><br>100 Lake Road<br>Plantation Key School<br>Tavernier, FL 33070<br>Contact: Michael Skrodinsky<br>Phone: (305) 293-1400<br>Fax:<br>Email:<br>Cell: | Questions?<br><br>Please Contact: Tasha Miller<br>tasha.miller@mobilemodularrents.com<br>Phone: (863) 965-3700<br>Fax: (863) 965-7814 |
| <b>Customer PO/Reference:</b><br>10048  |  |   |

| Product Information                          |     |                       |                    |
|--|-----|-----------------------|--------------------|
| Item & Description                           | Qty | Charge Each           | Extended Total     |
| <b>Classroom, 24x36 DCA CM Eco(Item1929)</b> |     |                       |                    |
| Prepare Equipment For Removal (B4)           | 1   | \$2,600.00            | \$2,600.00         |
| Removal, Maxi Piers                          | 15  | \$30.00               | \$450.00           |
| Removal, Skirting, Cement Board              | 180 | \$2.00                | \$360.00           |
| Return Haulage 12 wide                       | 2   | \$2,207.00            | \$4,414.00         |
| Service, Other (Return/Dismantle)            | 1   | \$2,000.00            | \$2,000.00         |
|  |     | <b>Building Total</b> | <b>\$9,824.00</b>  |
| <b>Classroom, 24x36 DCA CM Eco(Item1929)</b> |     |                       |                    |
| Prepare Equipment For Removal (B4)           | 1   | \$2,600.00            | \$2,600.00         |
| Removal, Maxi Piers                          | 15  | \$30.00               | \$450.00           |
| Removal, Skirting, Cement Board              | 180 | \$2.00                | \$360.00           |
| Return Haulage 12 wide                       | 2   | \$2,207.00            | \$4,414.00         |
| Service, Other (Return/Dismantle)            | 1   | \$2,000.00            | \$2,000.00         |
|  |     | <b>Building Total</b> | <b>\$9,824.00</b>  |
| <b>Classroom, 24x36 DCA CM Eco(Item1929)</b> |     |                       |                    |
| Prepare Equipment For Removal (B4)           | 1   | \$2,600.00            | \$2,600.00         |
| Removal, Maxi Piers                          | 15  | \$30.00               | \$450.00           |
| Removal, Skirting, Cement Board              | 180 | \$2.00                | \$360.00           |
| Return Haulage 12 wide                       | 2   | \$2,207.00            | \$4,414.00         |
| Service, Other (Return/Dismantle)            | 1   | \$2,000.00            | \$2,000.00         |
|  |     | <b>Building Total</b> | <b>\$9,824.00</b>  |
| <b>Classroom, 24x36 DCA CM Eco(Item1929)</b> |     |                       |                    |
| Prepare Equipment For Removal (B4)           | 1   | \$2,600.00            | \$2,600.00         |
| Removal, Maxi Piers                          | 15  | \$30.00               | \$450.00           |
| Removal, Skirting, Cement Board              | 180 | \$2.00                | \$360.00           |
| Return Haulage 12 wide                       | 2   | \$2,207.00            | \$4,414.00         |
| Service, Other (Return/Dismantle)            | 1   | \$2,000.00            | \$2,000.00         |
|  |     | <b>Building Total</b> | <b>\$9,824.00</b>  |
| <b>Estimated Total:</b>                      |     |                       | <b>\$39,296.00</b> |

### E-Code Verification

Please verify that these are the e-codes to be returned: 519133,519134 / 521012,521013 / 527996,527997 / 518808,518809

### Special Notes

### Special Terms & Important Contractual Information

- Estimated Total does not include rent due.
- Quote is valid for 30 days.



**Mobile Modular Management Corporation**  
1100 State Hwy 559  
Auburndale FL, 33823-9356  
(863) 965-3700 Fax: (863) 965-7814  
[www.mobilemodular.com](http://www.mobilemodular.com)

**Return Quotation**  
Return Quotation #: 40432232  
Contract: 240020790  
Date of Quote: 09/28/2018  
Date Return Requested: 12/17/2018

- Quote does not include any charges that may be appropriate for an un-level or obstructed site.
- Unless otherwise noted, customer is responsible for the removal of any electrical connections, phone lines, plumbing, furniture, sprinklers, decking, or extra labor due to site conditions.
- Additional costs for permits, pilot cars, etc. are the responsibility of the customer.
- Applicable taxes will be charged using the actual tax rate at the time of return.
- Upon return of the Equipment (including without limitation buildings, containers, stairs, ramps, or otherwise Lessor-owned Equipment), an inspection of the Equipment will be performed by Lessor. Lessee will be responsible for all costs associated with damages (beyond normal wear and tear), or missing items (such as keys, plumbing trees, etc.) and will be billed accordingly.
- **Unless otherwise noted, prices do not include prevailing wages, Davis-Bacon wages, or other special or certified wages.**

**If you would like to proceed with this quote, please sign the authorization and return to Mobile Modular.**

Authorization

The signature below indicates understanding of and agreement to the terms and charges listed above. We understand this is the best estimate available at this time and that additional charges may be incurred based on site conditions and other circumstances.

Print Name: \_\_\_\_\_ Signature: \_\_\_\_\_

Title: \_\_\_\_\_ Date: \_\_\_\_\_

Please contact Mobile Modular if there is a change to the schedule date.